

August 26, 2014

TO:

LOCSD Board of Directors

FROM:

Margaret Falkner, Utility Compliance Technician III

Rob Miller, District Engineer

SUBJECT:

Agenda Item 11F - 09/04/2014 Board Meeting

Nitrate Removal Project Update South Bay Well

#### Vice President R. Michael Wright

Craig V. Baltimore

**Directors** 

President

Leonard A. Moothart Marshall E. Ochylski Jon-Erik G. Storm

General Manager Kathy A. Kivley

**Temporary District** Accountant Michael L. Doyel

Fire Chief Robert Lewin

**Battalion Chief** Phill Veneris

## **DESCRIPTION**

The Los Osos Community Services District (District) obtained grant funding from the California Department of Public Health to implement a nitrate removal system on the District's existing South Bay Upper Aquifer Well. The nitrate removal system will allow the upper aguifer to be used domestically. The project includes construction of a 168 square foot pre-engineered building that will house the skid-mounted ion exchange unit, and a 5,000 gallon tank for brine storage. This will allow the upper aguifer to be blended and treated with the existing lower aguifer well water prior to introduction into the water supply distribution system.

### STAFF RECOMMENDATION

This item will be approved along with the Consent Calendar unless it is pulled by a Director for separate consideration. If so, Staff recommends that the Board adopt the following motion:

Motion: I move that the Board receive and file this update.

#### DISCUSSION

On July 9, 2013, Funding Agreement No. 84-125124 between the District and State of California is signed providing a maximum grant of \$635,980.

The District held a public bid on May 5, 2014. John Madonna Construction (JMC) was lowest bidder and was awarded the construction project. JMC began construction on June 2, 2014.

Currently the project is approximately 90% complete. It is anticipated that startup of the system will be scheduled for the last week in September. completion is expected the second week in October.

The following claims for reimbursement have been submitted:

Claim No. 1

\$ 42,022.61

Claim No. 2

\$ 8,106.76

\$ 351,176.77

Claim No. 3

Project Expenditures to-date

\$401,306.14

Offices:

Mailing Address: P.O. Box 6064

2122 9th Street, Suite 102 Los Osos, CA 93402

Los Osos, CA 93412

Phone: 805/528-9370 FAX: 805/528-9377

The first of three claims has been received by the District with the others expected by early September. The remaining budget on the project is \$234,673.86. It is anticipated that the entire project, including two change orders, will be completed within the original grant budget. All change orders are reviewed by the State.

# FINANCIAL IMPACT

The project required a \$10,000 match.